

**Sutter County
ADA Transition Plan
Project Completion Report**

ITEM #	LOCATION	DISCREPENCY NOTED	PHOTO	CORRECTIVE ACTION REQUIRED	COST ESTIMATE	LOCATION RANKING #	DEFICIENCY RANKING #	PRIORITY RATING	TARGET IMPROVEMENT COMPLETION DATE (FISCAL YEAR)	PROJECT
34	Randolph @ Phillips -NE	TD. landing and Gutter transition >2% Parallel curb ramp	227	Provide TD, landing <2% retaining curb	\$ 4,000	1	4	5	FY 2013-14	2013 ADA Curb Ramps
35	Randolph @ Phillips -SE	TD. landing and Gutter transition >2% Parallel curb ramp	228	Provide TD, landing <2% retaining curb	\$ 4,000	1	4	5	FY 2013-14	2013 ADA Curb Ramps
36	Randolph @ Reo - NW	TD. landing and Gutter transition >2% Parallel curb ramp	229	Provide TD, landing <2% retaining curb	\$ 4,000	5	4	9	FY 2014-15	2013 ADA Curb Ramps
37	Randolph @ Reo -NE	TD. landing and Gutter transition >2% Parallel curb ramp	230	Provide TD, landing <2% retaining curb	\$ 4,000	5	4	9	FY 2014-15	2013 ADA Curb Ramps
46	Creswell @Phillips -NW	TD, >2%, >1/4" @ gutter	239	Provide TD, Landing @ <2% Curb , <1/4"	\$ 4,000	1	3	4	FY 2013-14	2013 ADA Curb Ramps
48	Teesdale @ Franquette -SW	TD	241	Provide TD,<2%, <1/4 transition @ gutter	\$ 4,000	1	3	4	FY 2013-14	2013 ADA Curb Ramps
49	Teesdale @ Franquette -SE	TD, >2%, > 1/4 @ Gutter	242	Provide TD,<2%, <1/4 transition @ gutter	\$ 4,000	1	4	4	FY 2013-14	2013 ADA Curb Ramps
32	Galaxy @ Phillips -NE	TD > 1/4 @ Gutter Joint	225	Provide TD. Conform Grind Gutter	\$ 3,000	4	4	8	FY 2018-19	2014 ADA Curb Ramps
33	Galaxy @ Phillips -SE	TD > 1/4 @ Gutter Joint	226	Provide TD. Conform Grind Gutter	\$ 3,000	4	4	8	FY 2018-19	2014 ADA Curb Ramps
47	Teesdale @ Phillips -SE	TD, >2%, >1/4" @ gutter	240	Provide TD, Landing @ <2% Curb , <1/4"	\$ 4,000	1	3	4	FY 2012-13	2014 ADA Curb Ramps
54	Phillips @ Hartley -NE	TD	247	Provide TD	\$ 2,000	5	4	9	FY 2018-19	2014 ADA Curb Ramps

**Sutter County
ADA Transition Plan
Project Completion Report**

ITEM #	LOCATION	DISCREPENCY NOTED	PHOTO	CORRECTIVE ACTION REQUIRED	COST ESTIMATE	LOCATION RANKING #	DEFICIENCY RANKING #	PRIORITY RATING	TARGET IMPROVEMENT COMPLETION DATE (FISCAL YEAR)	PROJECT
55	Phillips @ Hartley -SE	TD, Patched Conform >1/4	248	Provide TD, Conform grind <1/4" @ sidewalk	\$ 3,000	5	4	9	FY 2018-19	2014 ADA Curb Ramps
62	Circassian @ Phillips -NE	TD, 1/4 @ Sidewalk	255	Provide TD, conform <1/4	\$ 3,000	4	4	8	FY 2016-17	2014 ADA Curb Ramps
63	Circassian @ Phillips -SE	TD	256	Provide TD	\$ 2,000	4	4	8	FY 2021-22	2014 ADA Curb Ramps
72	Canterbury @ Phillips -NE	TD, >1/4, No Landing, retaining wall	265	Provide TD, <1/4, retaining wall	\$ 3,000	5	3	8	FY 2014-15	2014 ADA Curb Ramps
73	Canterbury @ Phillips -SE	TD, >1/4, No Landing, retaining wall	266	Provide TD, <1/4, retaining wall	\$ 3,000	5	3	8	FY 2014-15	2014 ADA Curb Ramps
78	Lois @ Phillips -NE	TD, >2% @ landing	271	TD, <2%,<1/4, Retaining wall	\$ 3,000	5	4	9	FY 2015-16	2014 ADA Curb Ramps
79	Lois @ Phillips -SE	TD, >2% @ landing	272	TD, <2%,<1/4, Retaining wall	\$ 3,000	5	4	9	FY 2015-16	2014 ADA Curb Ramps
	Bogue @ Phillips - NE				\$ 3,000					2014 ADA Curb Ramps
	Bogue @ Phillips - NW				\$ 3,000					2014 ADA Curb Ramps
96	Redbud @ Camelia -NW	TD, >2%, >1/4 gutter	290	Provide TD landing @ < 2%	\$ 4,000	5	3	8	FY 2020-21	CITY of YUBA CITY Annexation
97	Redbud @ Camelia -SW	TD, >2%, >1/4 gutter	291	Provide TD landing @ < 2%	\$ 4,000	5	3	8	FY 2020-21	CITY of YUBA CITY Annexation

**Sutter County
ADA Transition Plan
Project Completion Report**

ITEM #	LOCATION	DISCREPENCY NOTED	PHOTO	CORRECTIVE ACTION REQUIRED	COST ESTIMATE	LOCATION RANKING #	DEFICIENCY RANKING #	PRIORITY RATING	TARGET IMPROVEMENT COMPLETION DATE (FISCAL YEAR)	PROJECT
98	Redbud @ Rose -NE	TD, >2%, >1/4 gutter	292	Provide TD landing @ < 2%	\$ 4,000	5	3	8	FY 2020-21	CITY of YUBA CITY Annexation
99	Redbud @ Rose -SE	TD, >2%, >1/4 gutter	293	Provide TD landing @ < 2%	\$ 4,000	5	3	8	FY 2020-21	CITY of YUBA CITY Annexation
100	Rose @ Toyon -NE	TD, >2% landing	294	TD, Landing <2%	\$ 4,000	5	3	8	FY 2020-21	CITY of YUBA CITY Annexation
101	Toyon @ Camelia -NW	TD, warning grooves, >2%, >1/4	295	New Structure	\$ 4,000	5	3	8	FY 2012-13	CITY of YUBA CITY Annexation
102	Toyon @ Camelia -NE	TD, warning grooves, >2%, >1/4	296	New Structure	\$ 4,000	5	3	8	FY 2012-13	CITY of YUBA CITY Annexation
103	Toyon @ El Margarita -NW	TD, >2% landing,	297	Provide TD,	\$ 2,000	5	3	8	FY 2020-21	CITY of YUBA CITY Annexation
104	Toyon @ El Margarita -SW	TD, >2% landing, >1/4 transition	298	Provide TD, <2% landing, <1/4 joint	\$ 3,000	5	3	8	FY 2020-21	CITY of YUBA CITY Annexation
39	Lincoln @ Karen -NW	TD. >2%, Conform at Parking Lot	232	Provide TD, landing, <2% Conform @ Gutter-Ramp	\$ 4,000	2	3	5	FY 2013-14	FY 15-16 ADA Ramps
40	Lincoln @ Karen -NE	TD. landing and Gutter transition >2% Parallel curb ramp	233	Provide TD, landing <2% retaining curb	\$ 4,000	2	1	3	FY 2013-14	FY 15-16 ADA Ramps
41	Karen @ Midblock -SE	TD. landing and Gutter transition >2% Parallel curb ramp	234	Provide TD, landing, <2% Conform @ Gutter-Ramp	\$ 4,000	5	4	9	FY 2013-14	FY 15-16 ADA Ramps
44	Meadow @ Phillips -NW	TD. Tree, Fire Hyd, Landing,	237	Provide TD, Remove tree, retaining wall, <1/4	\$ 5,000	4	1	5	FY 2014-15	FY 15-16 ADA Ramps

**Sutter County
ADA Transition Plan
Project Completion Report**

ITEM #	LOCATION	DISCREPENCY NOTED	PHOTO	CORRECTIVE ACTION REQUIRED	COST ESTIMATE	LOCATION RANKING #	DEFICIENCY RANKING #	PRIORITY RATING	TARGET IMPROVEMENT COMPLETION DATE (FISCAL YEAR)	PROJECT
45	Meadow @ Phillips -SW	TD	238		\$ 4,000	1	3	4	FY 2012-13	FY 15-16 ADA Ramps
106	Blue Oak @ Perry - NE	TD	300	Provide TD	\$ 2,000	5	4	9	FY 2022-23	FY 16-17 ADA Ramps
107	Blue Oak @ Perry - SE	TD	301	Provide TD	\$ 2,000	5	4	9	FY 2022-23	FY 16-17 ADA Ramps
108	Blue Oak @ Perry -NW	TD	302	Provide TD	\$ 2,000	5	4	9	FY 2022-23	FY 16-17 ADA Ramps
109	West Ridge @ Perry -NE	TD	303	Provide TD	\$ 2,000	5	4	9	FY 2022-23	FY 16-17 ADA Ramps
110	West Ridge @ Perry -SE	TD	304	Provide TD	\$ 2,000	5	4	9	FY 2022-23	FY 16-17 ADA Ramps
111	West Ridge NW -NW	TD	305	Provide TD	\$ 2,000	5	4	9	FY 2022-23	FY 16-17 ADA Ramps
112	West Ridge -SW	TD	306	Provide TD	\$ 2,000	5	4	9	FY 2022-23	FY 16-17 ADA Ramps
113	West Ridge @ Perry -NE	TD	307	Provide TD	\$ 2,000	5	4	9	FY 2022-23	FY 16-17 ADA Ramps
114	West Ridge @ Perry -SE	TD	308	Provide TD	\$ 2,000	5	4	9	FY 2022-23	FY 16-17 ADA Ramps
11	Geneva @ Delone - NW	TD	203	Provide TD	\$ 2,000	5	4	9	FY 2019-20	FY 21-22 ADA Curb Ramps

**Sutter County
ADA Transition Plan
Project Completion Report**

ITEM #	LOCATION	DISCREPENCY NOTED	PHOTO	CORRECTIVE ACTION REQUIRED	COST ESTIMATE	LOCATION RANKING #	DEFICIENCY RANKING #	PRIORITY RATING	TARGET IMPROVEMENT COMPLETION DATE (FISCAL YEAR)	PROJECT
12	Geneva @ Delone -NE	TD	204	Provide TD	\$ 2,000	5	4	9	FY 2019-20	FY 21-22 ADA Curb Ramps
13	Delone @ Midblock - NW	TD	205	Provide TD	\$ 2,000	5	4	9	FY 2019-20	FY 21-22 ADA Curb Ramps
14	Delone @ Starlite -SW	TD	206	Provide TD	\$ 2,000	5	4	9	FY 2019-20	FY 21-22 ADA Curb Ramps
15	Geneva @ Starlite - SW	TD	208	Provide TD	\$ 2,000	5	4	9	FY 2019-20	FY 21-22 ADA Curb Ramps
16	Geneva @ Starlite -SE	TD	209	Provide TD	\$ 2,000	5	4	9	FY 2019-20	FY 21-22 ADA Curb Ramps
17	Jones @ Starlite - NW	TD	210	Provide TD	\$ 2,000	4	4	8	FY 2019-20	FY 21-22 ADA Curb Ramps
18	Jones @ Starlite -SW	TD	211	Provide TD	\$ 2,000	4	4	8	FY 2019-20	FY 21-22 ADA Curb Ramps
19	Jones @ Starlite - SE	TD	212	Provide TD	\$ 2,000	4	4	8	FY 2019-20	FY 21-22 ADA Curb Ramps
20	Jones @ Starlite - NE	TD	213	Provide TD	\$ 2,000	4	4	8	FY 2019-20	FY 21-22 ADA Curb Ramps
21	Celestial @ Starlite - SW	TD	214	Provide TD	\$ 2,000	5	4	9	FY 2019-20	FY 21-22 ADA Curb Ramps
22	Celestial @ Starlite -SE	TD	215	Provide TD	\$ 2,000	5	4	9	FY 2019-20	FY 21-22 ADA Curb Ramps

**Sutter County
ADA Transition Plan
Project Completion Report**

ITEM #	LOCATION	DISCREPENY NOTED	PHOTO	CORRECTIVE ACTION REQUIRED	COST ESTIMATE	LOCATION RANKING #	DEFICIENCY RANKING #	PRIORITY RATING	TARGET IMPROVEMENT COMPLETION DATE (FISCAL YEAR)	PROJECT
24	Galaxy @ Celestial - NE	TD	217	Provide TD	\$ 2,000	5	4	9	FY 2020-21	FY 21-22 ADA Curb Ramps
26	Galaxy @ Teesdale -NW	TD	219	Provide TD	\$ 2,000	4	4	8	FY 2020-21	FY 21-22 ADA Curb Ramps
27	Galaxy @ Teesdale -NE	TD	220	Provide TD	\$ 2,000	4	4	8	FY 2020-21	FY 21-22 ADA Curb Ramps
28	Galaxy @ Galaxy - SW	TD	221	Provide TD	\$ 2,000	5	4	9	FY 2020-21	FY 21-22 ADA Curb Ramps
29	Galaxy @ Starlite - NW	TD	222	Provide TD	\$ 2,000	5	4	9	FY 2020-21	FY 21-22 ADA Curb Ramps
30	Galaxy @ Starlite -NE	TD	223	Provide TD	\$ 2,000	5	4	9	FY 2020-21	FY 21-22 ADA Curb Ramps
50	Franquette @ Mayette -NW	TD	243	Provide TD	\$ 2,000	4	4	8	FY 2018-19	FY 21-22 ADA Curb Ramps
53	Franquette @ Hartley -SW	TD	246	Provide TD	\$ 2,000	4	4	8	FY 2018-19	FY 21-22 ADA Curb Ramps
56	Franquette @ Claro -NW	TD	249	Provide TD	\$ 2,000	4	4	8	FY 2016-17	FY 21-22 ADA Curb Ramps
57	Franquette @ Claro -SW	TD	250	Provide TD	\$ 2,000	4	4	8	FY 2016-17	FY 21-22 ADA Curb Ramps
58	Franquette @ Cecily -NW	TD	251	Provide TD	\$ 2,000	4	4	8	FY 2016-17	FY 21-22 ADA Curb Ramps

**Sutter County
ADA Transition Plan
Project Completion Report**

ITEM #	LOCATION	DISCREPENCY NOTED	PHOTO	CORRECTIVE ACTION REQUIRED	COST ESTIMATE	LOCATION RANKING #	DEFICIENCY RANKING #	PRIORITY RATING	TARGET IMPROVEMENT COMPLETION DATE (FISCAL YEAR)	PROJECT
59	Franquette @ Cecily -SW	TD	252	Provide TD	\$ 2,000	4	4	8	FY 2016-17	FY 21-22 ADA Curb Ramps
60	Franquette @ Circassian -NW	TD	253	Provide TD	\$ 2,000	4	4	8	FY 2016-17	FY 21-22 ADA Curb Ramps
64	Jill @ Jeffery -NW	TD	257	Provide TD	\$ 2,000	5	4	9	FY 2021-22	FY 21-22 ADA Curb Ramps
65	Jill @ Jeffery -SW	TD	258	Provide TD	\$ 2,000	5	4	9	FY 2021-22	FY 21-22 ADA Curb Ramps
66	Tara @ Jeffery -NW	TD	259	Provide TD	\$ 2,000	5	4	9	FY 2021-22	FY 21-22 ADA Curb Ramps
67	Tara @ Jeffery - SW	TD	260	Provide TD	\$ 2,000	5	4	9	FY 2021-22	FY 21-22 ADA Curb Ramps
68	Jeffery @ Teesdale -SW	TD	261	Provide TD	\$ 2,000	1	4	5	FY 2021-22	FY 21-22 ADA Curb Ramps
69	Jeffery @ Teesdale -SE	TD	262	Provide TD	\$ 2,000	1	4	5	FY 2021-22	FY 21-22 ADA Curb Ramps
94	Glenwood @ Richland -SW	TD	288	Provide TD	\$ 4,000	5	4	9	FY 2015-16	FY 21-22 ADA Curb Ramps
70	Ari @ Canterbury -NW	TD, >1/4, No Landing	263	Provide TD, Landing @<1/4	\$ 3,000	5	4	9	FY 2014-15	FY 22-23 ADA Ramps
71	Ari @ Canterbury -NE	TD, >1/4, No Landing	264	Provide TD, Landing @<1/4	\$ 3,000	5	3	8	FY 2014-15	FY 22-23 ADA Ramps

**Sutter County
ADA Transition Plan
Project Completion Report**

ITEM #	LOCATION	DISCREPENCY NOTED	PHOTO	CORRECTIVE ACTION REQUIRED	COST ESTIMATE	LOCATION RANKING #	DEFICIENCY RANKING #	PRIORITY RATING	TARGET IMPROVEMENT COMPLETION DATE (FISCAL YEAR)	PROJECT
76	Baron @ Lois -NW	TD, >2% @ landing	269	TD, <2%,<1/4, Retaining wall	\$ 3,000	5	4	9		FY 22-23 ADA Ramps
77	Baron @ Lois -NE	TD, >2% @ landing	270	TD, <2%, <1/4 landing to AC edge	\$ 3,000	5	4	9		FY 22-23 ADA Ramps
74	Lois @ Ari -NW	TD, >1/4 landing, No retaining wall	267	Provide TD, <1/4, retaining wall	\$ 3,000	5	4	9	FY 2023-24	
75	Lois @ Ari -SW	TD, Crack from tree,>2%, >1/4, no retaining wall	268	TD, Tree damage, <2%,<1/4 Retaining wall	\$ 5,000	5	4	9	FY 2023-24	
80	Ramona @ Bogue -NE	TD, PGE box on ramp, >2%, crack in AC	273	Relocate around corner to the north 10-12'	\$ 5,000	2	1	3		PG&E Conflict
1	Homewood @ Railroad NW	TD, landing and Gutter transition Parallel curb ramp	193	Provide TD, landing, retaining curb @ <2%	\$ 4,000	5	4	9	FY 2023-24	
2	Homewood @ Railroad SW	TD, landing and Gutter transition Parallel curb ramp	194	Provide TD, landing, retaining curb	\$ 4,000	5	4	9	FY 2023-24	
3	Sherman @ Homewood SW	TD, landing and Gutter transition Parallel curb ramp	195	Provide TD, landing, retaining curb	\$ 4,000	5	4	9	FY 2023-24	
4	Sherman @ Homewood SE	TD, landing and Gutter transition Parallel curb ramp	196	Provide TD, landing, retaining curb	\$ 4,000	5	4	9	FY 2023-24	
5	Homewood @ La Grande NE	TD, landing and Gutter transition Parallel curb ramp	197	Provide TD, landing, retaining curb	\$ 4,000	5	4	9	FY 2023-24	
6	Homewood @ La Grande SE	TD, landing and Gutter transition Parallel curb ramp	198	Provide TD, landing, retaining curb	\$ 4,000	5	4	9	FY 2023-24	

**Sutter County
ADA Transition Plan
Project Completion Report**

ITEM #	LOCATION	DISCREPENCY NOTED	PHOTO	CORRECTIVE ACTION REQUIRED	COST ESTIMATE	LOCATION RANKING #	DEFICIENCY RANKING #	PRIORITY RATING	TARGET IMPROVEMENT COMPLETION DATE (FISCAL YEAR)	PROJECT
88	Century Park @ Hunn -SW	TD, >1/4 @ gutter	282	Provide TD, <1/4	\$ 2,000	4	4	8	FY 2024-25	
89	Century Park @ Hunn -SE	TD, > 1/4" @ gutter	283	Provide TD, <1/4	\$ 2,000	4	4	8	FY 2024-25	
61	Franquette @ Circassian -NE	TD, >1/4 @ AC,	254	Provide TD, Grind AC <1/4	\$ 3,000	4	4	8	FY 2024-25	
25	Galaxy @ Celestial - SE	TD, >1/4" @ Grooved to Sidewalk	218	Provide TD. Conform Grind Sidewalk	\$ 3,000	5	4	9	FY 2024-25	
93	Glenwood @ Richland -SE	TD, >1/4 gutter & seam	287	Provide TD, <1/4 gutter	\$ 2,000	5	4	9	FY 2024-25	
90	Hunn @ So. Barrett -SW	TD, > 1/4" @ gutter	284	Provide TD, <1/4	\$ 2,000	4	4	8	FY 2024-25	
	Teesdale JEO Phillips -S	3- light standards in Sidewalk		Provide 32" access, relocate poles to outside walkway	\$ 9,000	1	2	3	FY 2024-25	
8	Jones @ Tisdale -NW	TD, AC >1/4"	200	Provide TD, Grind AC	\$ 3,000	4	4	9	FY 2025-26	
8	Jones @ Tisdale -NE	TD, AC >1/4"		Provide TD, Grind AC	\$ 3,000	4	4	8	FY 2025-26	
9	Jones @ Delone - NE	TD, > 1/4" @ AC & Grooved border	201	Provide TD, Grind AC & Con.	\$ 3,000	4	4	8	FY 2025-26	
10	Jones @ Delone -SE	TD, > 1/4 @ sidewalk	202	Provide TD, Grind Con.	\$ 3,000	4	4	8	FY 2025-26	

**Sutter County
ADA Transition Plan
Project Completion Report**

ITEM #	LOCATION	DISCREPENCY NOTED	PHOTO	CORRECTIVE ACTION REQUIRED	COST ESTIMATE	LOCATION RANKING #	DEFICIENCY RANKING #	PRIORITY RATING	TARGET IMPROVEMENT COMPLETION DATE (FISCAL YEAR)	PROJECT
51	Franquette @ Mayette -SW	TD, >1/4" @ sidewalk,	244	Provide TD, Conform grind, <1/4"	\$ 3,000	4	4	8	FY 2025-26	
52	Franquette @ Hartley -NW	TD, >2%, >1/4" @ sidewalk	245	Provide TD, Conform grind, <1/4"	\$ 3,000	4	4	8	FY 2025-26	
23	Celestial @ Midblock - NW	TD, > 1/4 @ Grooved Joint	216	Provide TD. Conform Grind Sidewalk	\$ 3,000	5	4	9		
31	Starlite @ Midblock - SE	TD, > 1/4 @ AC Joint	224	Provide TD. Conform Grind Sidewalk	\$ 3,000	5	4	9		
38	Randolph @ Midblock -NW	TD, landing and Gutter transition >2% Parallel curb ramp	231	Provide TD, landing <2% retaining curb	\$ 4,000	5	3	8		
42	Lincoln @ Phillips -SW	TD, > 1/4" @ gutter	235	Provide TD, <1/4	\$ 2,000	4	3	7		
43	Lincoln @ Phillips -NW	TD, Landing, transition, >2%, parallel curb ramp	236	Provide TD, Landing @ <2% Curb @ <1/4", grooved	\$ 4,000	4	3	7		
81	Ramona @ Bogue -NW	TD, Cracks in Con. >2%, >1/4	274	Relocate around corner to the north 10-12'	\$ 5,000	2	1	3		
82	Jeffery @Bogue -NW	TD, crack, >2%, >1/4	276	TD, retaining wall, Landing <2%	\$ 5,000	4	3	7		
83	Jeffery @ Bogue -NE	TD, >2% @ landing	277	TD, retaining wall, Landing <2%	\$ 5,000	4	3	7		
84	Columbia @ Bogue -NW	TD, sidewalk ends, no landing	278	continue walkway around corner rebuild structure	\$ 4,000	4	1	5		

**Sutter County
ADA Transition Plan
Project Completion Report**

ITEM #	LOCATION	DISCREPENCY NOTED	PHOTO	CORRECTIVE ACTION REQUIRED	COST ESTIMATE	LOCATION RANKING #	DEFICIENCY RANKING #	PRIORITY RATING	TARGET IMPROVEMENT COMPLETION DATE (FISCAL YEAR)	PROJECT
85	Columbia @ Bogue -NE	TD, sidewalk ends, no landing, landscaping on ROW	279	continue walkway around corner rebuild structure	\$ 4,000	4	1	5		
86	Mariner @ Railroad -NW	TD, sidewalk ends, no landing, landscaping on ROW	280	continue walkway around corner rebuild structure	\$ 4,000	4	1	5		
87	Mariner @ Railroad -SW	TD, sidewalk ends, no landing, landscaping on ROW	281	continue walkway around corner rebuild structure	\$ 4,000	4	1	5		
91	Normandy @ S. Barrett -NW	TD, > 1/4" @ gutter	285	Provide TD, <1/4 gutter	\$ 2,000	4	4	8		
92	Normandy @ S. Barrett -SW	TD, > 1/4" @ gutter	286	Provide TD, <1/4	\$ 2,000	4	4	8		
95	Richland @ 99 -SW	Sidewalk ends with no structure	289	Provide transition for access to sidewalk	\$ 4,000	2	1	3		
105	Franklin @ El Margarita -NW	TD, >2%	299	Provide TD, < 2% landing	\$ 3,000	5	3	8		
115	Griffith @ Perry -SE	TD	309	Provide TD	\$ 2,000	5	4	9		

**Sutter County
ADA Transition Plan
Project Completion Report**

ITEM #	LOCATION	DISCREPENCY NOTED	PHOTO	CORRECTIVE ACTION REQUIRED	COST ESTIMATE	LOCATION RANKING #	DEFICIENCY RANKING #	PRIORITY RATING	TARGET IMPROVEMENT COMPLETION DATE (FISCAL YEAR)	PROJECT
--------	----------	-------------------	-------	----------------------------	---------------	--------------------	----------------------	-----------------	--	---------

TD - Truncated Domes / Detectable Warning Device - **AC**-Asphalt - **ROW** - Right-of- Way

Ramp is the sloped section that individuals who use wheelchairs travel up and down when transitioning between the street and the sidewalk. the ramp and the sidewalk, gutter and street are located at the top and bottom of the ramp run.

itself to the level of the street.

immediately next to the curb ramp that runs along the curb.

Retaining Wall If needed, is the structure at the back edge of the walkway or ramp to support adjacent property or landscaping.

The priority ranking was calculated by adding the number of location with the number of deficiency. The sum determines the ADA priority ranking. The lower the number the higher the priority for the repair. Since not all are a critical structure but fall within a category of some repairs needed, this could be conceivably accomplished over a 12 year period. Those structures noted as a 3 will be a new install beginning 2012 and subsequent years to follow will be on a replacement program concluding in 2022.

Transitions between

Flared sides, or flares, bring the curb

Gutter is the roadway surface

Cost Data (Based on YC contract prices, Spring 2011)

\$4000 to remove and fully replace with ramp and TD

\$2000 to remove and install TD

\$1000 Add for Misc grinding

\$1000 Add for retaining wall